2. [redacted] for (F.B. Kee
Mfd. Eng. Evist. Hosts. Pl.
May 26, 1959 MAN-

MEMORANDUM

Subject: Dust Abatement Program
Friction Materials - Department 130

A meeting of the Dust Abatement Team was held on May 21, 1959. Those present were A. B. Carlson, F. L. Enos, A. H. Cahn, L. Tuma, and E. A. Riner.

1. Replace small Exton with new larger washer and rebuild existing Dust Collection System to provide greater capacity.

   The Project Responsibility has been issued requesting G.P.E.D. to study the Dust System and recommend improvements. G.P.E.D. has notified Mr. Cahn that they will have this study completed by July 1.

2. Dust Count Program - All dust hoods have been checked for leaks and cleaned.

   Recheck of dust counts have been received for the following stations:

Station	No.	Readings	Max. Allo
Yates V36 Bandsaw	833	8.87 - 10.21 - 10.61	5.0
48 Size Punch Press	823	0.35 - 0.80 - .32	5.0
Maintenance Grinder	8304	0.12 - .09 - .08	5.0
Brake Lining Grinder	830	0.95 - .98 - .89	5.0
Fitzpatrick Mixer	834	4.76	5.0
Rotolt Saw S.E. Corner	851	.73 - .92	
Rotolt Saw West	860	2.43 - 2.85	

   A respirator is recommended for the operator of the Rotolt Saw, Fitzpatrick Mixer and the Yates Bandsaw.

   A flexible hose collector will be installed at the Yates bandsaw.

9.6

Published by AsbestosClaims.Law
asbestosclaims.law/library/11368/1