Manville, NJ

May 24, 1955

File

DUST CONTROL - SHINGLE DEPT.
APPROP. NO. 931-IR-0217
PROJECT MF-MAN-1303

Because of increased production schedules, the Shingle Dept. now must operate six days a week. Therefore work on the dust control system can be done only on Sundays when the machines are down instead of the original plan of arranging production time so that the dust control work could be done during the week.

This means that the erection schedule cannot be met, and if Sundays continue to be the only days we can work, the completion date must be pushed back from June 30th to Sept. 30th.

J. M. JOYCE - GPED, Manville

JMJ/vp

cc: W. F. Fischer - Manville
P. D. Frost - Manville
C. Grote - Manville (2)
D. E. Millier - DEQ
S. F. Merrill - Manville
J. A. Stanley - Manville
E.Vg & D. Section (2)
File - Man 1303

Published by AsbestosClaims.Law
asbestosclaims.law/library/11504/1