CU I 149-2

UNION CARBIDE

INTERNAL CORRESPONDENCE

CHEMICALS AND PLASTICS • P. O. BOX K, KING CITY, CALIFORNIA 93930

To (Name) P. W. McDaniel
Division Medical Dept. 4-202
Location 270 Park Avenue
New York

Date December 13, 1968

Originating Dept.

Answering letter date

Subject

Copy to F. D. Dexter
L. F. Crow

Dear Paul:

I'm sorry we didn't get a chance to talk about your dust count results before you left. Enclosed is a set Kamens took yesterday. They are generally within the present limit except in the bagging area, reflecting the fact that we discontinued dumping floor sweepings off the truck dock. Effective 12/11/68, floor sweepings will be wet down before they are taken out of the bagging area. This should eliminate this source of airborne dust.

We will require respirators on personnel hand stacking at the end of the bag conveyor, based on the test results.

We will proceed to design and install a wet system for returning cleanup material from the bagging area to the head end of the circuit. This should reduce dust counts throughout the plant.

Please let me know if you have any other recommendations for improvement.

J. A. Riddle



JAR/cg
encl.

Published by AsbestosClaims.Law
asbestosclaims.law/library/16534/1