PLAINTIFF'S EXHIBIT
UC-2125

WV-020 ##

LBH

ASBESTOS INSULATION REMOVAL PROJECTS
SCHEDULE OF PROJECTS

DEPT SYS	JOB NUMBER	DESCRIPTION	WEEKENDING 10/31 MTWTF	11/7 MTWTF	11/14 MTWTF	11/21 MTWTF	11/28 MTWTF	12/5 MTWTF	12/12 MTWTF	12/19 MTWTF	12/26 MTWTF	1/2 MTWTF
007	930-2057-00700	STRIP & SEAL IN P-RACKS (STM HEADRS)	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
049	930-2057-04900	STRIP & PATCH RACKS/TANKS WEST OF 303	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXX_
064	930-2057-06400	STRIP & REINSUL EQUIP B144 (1ST FLR)	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
077	930-2057-07700	STRIP #1 AUTOCLAVE (NEG AIR ENC)	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
077	930-2057-07700	STRIP & REINSULATE MISC PIPING	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
082	930-2057-08200	BLDG & STRUCTURE EAST 154	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXX_
082	930-2057-08200	BUILDING & WEST TANK FARM B-177	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
083	930-2057-08300	ASBESTOS WORK FLOORS 4,5,& ROOF B152	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXX_
083	930-2057-08300	STRIP/SEAL-SO. STRUCTURE & ROOF B154	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
083	930-2057-08300	STRIP/SEAL EAST RACK & B 154	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
083	930-2057-08300	STRIP/SEAL NORTH RACK & B153	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	_____	_____	_____
083	930-2057-08300	STRIP/SEAL WEST RACK & 1ST FLR B152	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXX_
083	930-2057-08300	STRIP/SEAL 2ND & 3RD FLRS B152	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXX_
083	930-2057-08300	STRIP/SEAL WEST STRUCTURE B153	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	_____	_____	_____
106	930-2057-10600	STRIP, PAINT, REINSUL. TKS 643/644	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
106	930-2057-10600	STRIP & REINSUL. B103 (3RD FL & ROOF)	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
106	930-2057-10600	STRIP & REINSUL. B103 (1ST & 2ND FLR)	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
106	930-2057-10600	SCAFFOLD, STRIP, & REINSULATE NE 103	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	X____	_____	_____	_____	_____
115	930-2057-11500	STRIP ASBESTOS PER LIST	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
121	930-2057-12100	STRIP, SEAL, REINSULATE 2499' PIPING	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXXXX	XXX__
169	930-2057-16900	REMOVE ASBESTOS MISC PIPING	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____
301	930-2057-09999	STRIP WATER LINE & VACUUM PIPE CHASES	XXXXX	XXXXX	XXXXX	_____	_____	_____	_____	_____	_____	_____

UCC 006561

Published by AsbestosClaims.Law
asbestosclaims.law/library/17143/1
Union Carbide trial exhibit UC-2125: Asbestos Insulation Removal Projects: Schedule of Projects and Year-to-Date...
ACL Doc 17143 · Page 1 of 6

UCC 006562

10/30/87
HS/JSL

ASBESTOS INSULATION REMOVAL PROJECTS
SCHEDULE OF PROJECTS

DEPT SYS	JOB NUMBER	DESCRIPTION	WEEKENDING											
			10/31 MTWTF	11/7 MTWTF	11/14 MTWTF	11/21 MTWTF	11/28 MTWTF	12/5 MTWTF	12/12 MTWTF	12/19 MTWTF	12/26 MTWTF	1/2 MTWTF

Union Carbide trial exhibit UC-2125: Asbestos Insulation Removal Projects: Schedule of Projects and Year-to-Date...
ACL Doc 17143 · Page 3 of 6

ASBESTOS INSULATION REMOVAL PROJECTS
YTD LIST AS OF OCTOBER 16, 1987

COMPLETED JOBS *

DEPT SYS	WORK REQ NUMBER	BLDG	DESCRIPTION	FOOTAGE	START DATE	COMPLETION DATE	EST HOURS	ACT HOURS
001	930-2057-00100	102	INSULATE MISC PIPING NEAR HEATERS	NA	07/27/87	08/07/87	24.0	24.0
003	188681	102	STRIP & REINSULATE PIPING	175 L	04/28/87	05/20/87	72.0	126.0
003	191488	102	MISCELLANEOUS PIPING	45 L	04/27/87	04/27/87	NA	2.0
003	201852	102	STRIP OFFICE & SHOWER ROOM	NA	05/22/87	06/26/87	150.0	196.0
004	930-2057-00400	151	REM ASBESTOS NORTH OF 151 (COAL DRAG)	474 L	05/21/87	09/16/87	220.0	300.5
004	930-2057-00400	151	SHARE AUDIT - PATCH & SEAL @ 151	NA	07/07/87	09/18/87	800.0	1006.0
004	194728	12	REMOVE ASBESTOS FROM ROOF	NA	04/24/87	04/24/87	NA	16.0
004	192464	151	STRIP 4" ASBESTOS PIPE COVERING	40 L	04/20/87	04/28/87	NA	47.5
004	199410	151	MISC 1" & 1 1/2" PIPING	45 L	05/15/87	05/29/87	NA	26.0
004	199454	151	STRIP ASBESTOS MISCELLANEOUS PIPING	19 L	04/27/87	05/01/87	24.0	36.0
004	930-2057-00400	151	STRIP 2 600# VALVES (2ND FLOOR)	NA	07/17/87	07/23/87	96.0	98.0
007	200193	122	REMOVE DOUBLE INSULATION & REINSULATE (EXP LOOP)	30 L	NA	04/13/87	NA	252.0
007	930-2057-00700	102	STRIP ASBESTOS	150 L	08/06/87	08/06/87	32.0	25.0
049	930-2057-04900	323	STRIP ASBESTOS FROM POT	NA	08/03/87	08/04/87	8.0	7.5
049	NA	303	REMOVE ASBESTOS FROM STEAM LINE	12 L	05/28/87	05/28/87	NA	10.0
049	192611	323	STRIP ASBESTOS	4 L	05/19/87	05/20/87	NA	2.0
049	198912	323	REMOVE ASBESTOS & REINSULATE @ NO 7 DOCK	40 L	04/07/87	05/11/87	64.0	50.0
049	198924	323	STRIP PIPING & VALVES	8 L	06/08/87	06/08/87	NA	4.0
049	930-2057-04900	323	STRIP ASBESTOS ON MISC PIPING	NA	08/13/87	08/20/87	24.0	23.5
064	200469	146	REMOVE ASBESTOS	NA	04/20/87	04/28/87	NA	102.0
064	190642	133	STRIP 1 1/2" PIPE COVERING ASBESTOS	27 L	NA	04/13/87	NA	10.0
064	198196	133	MISCELLANEOUS PIPING	14 L	04/27/87	04/27/87	NA	10.0
077	930-2057-07700	42	SHARE AUDIT BLD 4, 6, 42, TANK FARM & RACKS	NA	07/20/87	10/02/87	880.0	1079.0

* JOBS THAT WERE COMPLETED DURING PERIOD APR 1 - OCT 16

UCC 006563

Published by AsbestosClaims.Law
asbestosclaims.law/library/17143/3

Union Carbide trial exhibit UC-2125: Asbestos Insulation Removal Projects: Schedule of Projects and Year-to-Date...
ACL Doc 17143 · Page 4 of 6

ASBESTOS INSULATION REMOVAL PROJECTS
YTD LIST AS OF OCTOBER 16, 1987

COMPLETED JOBS *

DEPT SYS	WORK REQ NUMBER	BLDG	DESCRIPTION	FOOTAGE	START DATE	COMPLETION DATE	EST HOURS	ACT HOURS
077	930-2057-07700	42	SCAFFOLD, STRIP, AND REINSULATE FLANGE	NA	07/01/87	07/15/87	175.0	189.0
077	930-2057-07700	42	STRIP & REINSULATE CONDENSATE POT & LINE	NA	07/14/87	08/05/87	150.0	170.0
077	930-2057-07700	42	STRIP QUAD & STILL - CUT HOLE	NA	09/21/87	10/16/87	160.0	152.0
077	930-2057-07700	42	MISC. ASBESTOS REMOVAL PER LIST	NA	04/01/87	07/15/87	NA	147.0
082	930-2057-08200	157	STRIP ASBESTOS FROM DUMPSTER	NA	08/03/87	08/07/87	75.0	72.0
082	193735	157	STRIP 3/4" PIPE COVERING ASBESTOS	48 L	NA	04/10/87	NA	14.0
082	193735	157	MISC PIPING	NA	06/09/87	06/09/87	NA	6.0
083	190894	191	STRIP & SEAL INSUL IN P-RACK B191	NA	04/27/87	07/01/87	350.0	537.5
083	193615	152	MISC ASBESTOS REMOVAL (1/2 X 1)	6 L	05/11/87	05/11/87	NA	4.0
083	203111	152	STRIP ASBESTOS IN RESTROOM	172 L	05/05/87	06/04/87	NA	78.0
083	203321	152	STRIP 1/2" PIPE COVERING ASBESTOS	36 L	NA	04/10/87	NA	10.0
083	194058	154	MISC PIPING	NA	05/15/87	05/15/87	NA	8.0
083	930-2057-08300	152	STRIP ASBESTOS MISC PIPING	219 L	09/08/87	09/25/87	180.0	171.5
106	930-2057-10600	196	STRIP ASBESTOS ON PIPING - SHARE AUDIT	24 L	09/01/87	09/03/87	16.0	16.0
106	930-2057-10600	103	STRIP & REINSUL. B103 (WEST & NORTH)	736 L	07/15/87	10/16/87	700.0	708.0
113	930-2057-11300	156	STRIP ASBESTOS FROM TANKS & PIPING	1901 L	04/01/87	08/05/87	2552.0	2167.0
113	930-2057-11300	156	SCAFFOLD, STRIP, REINSULATE STILL & PIPING	NA	09/01/87	10/16/87	1000.0	1477.5
113	930-2057-11300	156	REINSULATE MISC PIPING	193 L	08/10/87	10/16/87	300.0	240.0
113	195337	147	STRIP 2" PIPE COVERING ASBESTOS	40 L	NA	04/09/87	NA	14.0
113	201475	156	STRIP ASBESTOS - MISCELLANEOUS PIPING	NA	06/17/87	06/17/87	15.0	14.0
113	196196	156	MISC ASBESTOS REMOVAL	8 L	05/11/87	05/11/87	NA	8.0
115	930-2057-11500	195	STRIP MISC PIPING	NA	08/13/87	09/01/87	10.0	10.0
121	930-2057-12100	174	STRIP ASBESTOS - MISCELLANEOUS PIPING	NA	07/27/87	08/07/87	30.0	29.0
121	930-2057-12100	174	REPAIR INSULATION IN TANK FARM E 174	NA	08/08/87	08/20/87	100.0	90.0

* JOBS THAT WERE COMPLETED DURING PERIOD APR 1 - OCT 16

UCC 006564

Published by AsbestosClaims.Law
asbestosclaims.law/library/17143/4

Union Carbide trial exhibit UC-2125: Asbestos Insulation Removal Projects: Schedule of Projects and Year-to-Date...
ACL Doc 17143 · Page 5 of 6

ASBESTOS INSULATION REMOVAL PROJECTS
YTD LIST AS OF OCTOBER 16, 1987

COMPLETED JOBS *

DEPT SYS	WORK REQ NUMBER	BLDG	DESCRIPTION	FOOTAGE	START DATE	COMPLETION DATE	EST HOURS	ACT HOURS
121	930-2057-12100	174	STRIP ASBESTOS MISC PIPING	NA	09/01/87	09/11/87	6.0	6.0
121	199816	174	STRIP ASBESTOS	15 L	06/10/87	06/10/87	NA	2.0
121	195201	174	ASBESTOS WORK - MISCELLANEOUS PIPING	NA	05/20/87	05/21/87	NA	21.0
169	201116	36 W	STRIP EVAPORATOR IN FIELD	135 S	04/21/87	04/23/87	32.0	82.5
169	930-2057-16900	36	REMOVE ASBESTOS PER BARTON WEESE	NA	09/01/87	10/02/87	350.0	350.0
169	930-2057-16900	36	MISC. ASBESTOS REMOVAL PER LIST	NA	05/28/87	07/15/87	NA	284.0
169	930-2057-16900	36	STRIP ASBESTOS FROM EQUIPMENT	16 L	08/05/87	08/17/87	350.0	354.0
169	930-2057-16900	36	STRIP ASBESTOS FROM STEAM LINES	890 L	08/31/87	09/18/87	281.0	349.0
222	930-2057-22200	303	STRIPPING, TESTING, & SEALING ASBESTOS	NA	07/27/87	08/07/87	50.0	49.0
222	930-2057-22200	303	BUILD SCAFFOLD & STRIP ASBESTOS ON DRAIN LINES	NA	09/03/87	09/04/87	4.0	4.0
222	930-2057-22200	303	STRIP MISC PIPING @ 303	432 L	09/21/87	10/02/87	88.0	84.0
222	930-2057-22200	75	STRIP ASBESTOS PER SHARE AUDIT	NA	09/21/87	10/02/87	75.0	76.0
222	199793	75	REMOVE INSULATION @ B-75	NA	04/17/87	06/18/87	976.0	967.0
222	189866	303	STRIP ASBESTOS	7 L	06/18/87	06/18/87	5.0	5.0
222	200151	303	REPAIR & REMOVE INSULATION IN DRUMMING AREA	NA	NA	03/30/87	NA	131.0
227	198935	133	INSULATE LINES	NA	04/20/87	04/27/87	NA	56.0
227	198578	75 SE	STRIP 1" LINE AND PATCH ASBESTOS	30 L	04/20/87	04/20/87	NA	20.0
228	190895	NC	MISC INSULATION AT BULK TERMINAL	NA	04/13/87	06/26/87	500.0	773.5
326	930-2057-32600	307	STRIP & PATCH IN AREA BETWEEN BLDG. 307 & 320	NA	07/20/87	07/23/87	32.0	34.0
326	930-2057-32600	309	STRIP ASBESTOS	18 L	08/03/87	08/04/87	5.0	7.5
326	930-2057-32600	307	SEAL & REPAIR ASBESTOS IN MACHINE SHOP & GARAGE	NA	09/08/87	09/18/87	54.0	48.0
326	930-2057-32600	307	STRIP & SEAL ASBESTOS IN LADIES REST ROOM	NA	09/21/87	10/02/87	12.0	12.0
326	177420	46	STRIP ASBESTOS IN LUNCH ROOM	170 L	05/08/87	05/11/87	NA	51.0

* JOBS THAT WERE COMPLETED DURING PERIOD APR 1 - OCT 16

UCC 006565

Published by AsbestosClaims.Law
asbestosclaims.law/library/17143/5

Union Carbide trial exhibit UC-2125: Asbestos Insulation Removal Projects: Schedule of Projects and Year-to-Date...
ACL Doc 17143 · Page 6 of 6

ASBESTOS INSULATION REMOVAL PROJECTS
YTD LIST AS OF OCTOBER 16, 1987

COMPLETED JOBS *

DEPT SYS	WORK REQ NUMBER	BLDG	DESCRIPTION	FOOTAGE	START DATE	COMPLETION DATE	EST HOURS	ACT HOURS
326	203037	109	STRIP ASBESTOS IN 109 & OUTSIDE TO B166	NA	05/29/87	05/30/87	64.0	84.0
342	930-2057-34200	307	STRIP ASBESTOS & SEAL	NA	10/12/87	10/16/87	8.0	6.0
342	930-2057-34200	314	STRIP & REINSULATE LUNCHROOM	NA	07/25/87	08/17/87	211.0	170.0
355	930-2057-35500	105	STRIP ASBESTOS FROM PIPING IN BASEMENT	120 L	07/27/87	08/07/87	50.0	48.0
355	201288	105	MISCELLANEOUS INSULATION WORK	NA	NA	NA	NA	16.0
391	192731	109	REMOVE ASBESTOS ON 1ST FLOOR & REPLACE	200 L	03/17/87	04/16/87	NA	260.0
391	193795	101	STRIP ASBESTOS @ 101 - MISC PIPING	NA	05/01/87	05/11/87	96.0	98.0
838	838-2401	36	REINSULATE #4 & #5 REACTORS & PIPING	NA	09/28/87	10/16/87	1406.0	1210.0
930	920-2030	36	STRIP #4 & #5 REACTORS	NA	09/28/87	10/16/87	2206.0	677.0

TOTAL EXPENDITURES

HS/JSL
10/30/87
COMPASBS

UCC 006566

Published by AsbestosClaims.Law
asbestosclaims.law/library/17143/6