PLAINTIFF'S EXHIBIT

UC-2185

2/11/88

To: B. Myer

Subject: Insulation upgrade

This program started on 1/21/88 in the basement of bldg. #1. There are 5 men and a superintendent involved. The insulation has been removed with the glove bag method. Progress is:

1632' of pipe has been identified to date
738½' have been striped in January

There is 6 or 7 more days of glove bagging and then we have 2 air handlers, 2 vessels, and the canteen ceiling which are enclosure jobs which are scheduled to be finished by 2/13/88. Basement should be done about 2/16/88.

Earthco has been doing a good job and the lab has cooperated very well.

Keith

UCC 007060

CUSTOMER Union Carbide ESTIMATE NO. _____

LOCATION Sistersville W. V. SHEET NO. 1

PROJECT Job No.: 0014 DATE JAN 1988

DATE	LOCATION	PIPE SIZE	PIPE LENGTH		Man Hours	Identified Asbestos Footage	Client Representative Initial
1-21-88	Lab Basement	3"	10½'	—	36	215	[redacted]
1-22-88	" "	3"	38'	—	—	230	
" "	" "	6"	6'	—	36	—	
1-25-88	" "	3"	63'	—	—	511	
" "	" "	4"	21'	—	—	—	
" "	" "	6"	22'	—	96	—	
1-26-88	" "	3"	54'	—	—	—	
" "	" "	4"	40'	—	—	11	
" "	" "	6"	13'	—	28	421	
1-27-88	" "	3"	74'	—	—	—	
" "	" "	4"	71'	—	—	—	
" "	" "	6"	15'	—	40	—	
1-28-88	" "	3"	67'	—	—	—	
" "	" "	4"	57'	—	—	—	
" "	" "	6	35'	—	40	—	
1-29-88	" "	3"	77'	—	—	—	
" "	" "	4"	14'	—	—	—	
" "	" "	6"	61'	—	40	244	
	Lost end here		738.5 for Jan.				
Total			738½'			1632	

UCC 007061