PLAINTIFF'S EXHIBIT
UC-2815

UNION CARBIDE CORPORATION
Specialty Chemicals — Sistersville Plant

RECEIVED
JUN 15 1987
C. R. Rotthoff

MEMORANDUM TO: Department Heads
Department Coordinators

FROM: L. W. Phair

DATE: June 10, 1987.

SUBJECT: Interim Plant Procedure for Entry Into Asbestos Enclosures

COPY TO: D. G. Beddow
K. F. Carroll
C. R. Rotthoff
W. V. Summers

The Maintenance and Safety/Health Departments are currently working with Division HS&EA and other SCD location personnel to develop a standard for entries into enclosures built for asbestos removal activities. Until this procedure is published, a period of time not to exceed 30 days, the following interim procedure will be followed at Sistersville:

1) The Maintenance Department will establish a barricade around any asbestos removal enclosure as soon as any 3 sides (or 2 sides and the roof) of the enclosure are erected. The Maintenance Department will immediately communicate to the department in which the enclosure is being built that the enclosure has been barricaded.

2) An HWP (issued by the department in which the enclosure is located) will be required for any personnel entry into a barricaded enclosure. The HWP will, at a minimum, require:

   - Continuous monitoring of the atmosphere within the enclosure with an O_2 and Explosion meter
   - Use of airline respirator or self-contained breathing apparatus
   - An attendant with radio communications if there is a concern that those entering may not be able to hear the O_2/Explosion meter alarms or low breathing air supply alarms.

L. W. Phair

LWP/le
5556A

Union Carbide trial exhibit UC-2815: L. W. Phair to Department Heads and Coordinators on Interim Procedure for E... Published by AsbestosClaims.Law
ACL Doc 17685 · Page 1 of 1 asbestosclaims.law/library/17685/1