UNION CARBIDE CORPORATION
Solvents and Coatings Materials

Internal Correspondence
Texas City, Texas

To: G.L. Rivera

Date: Aug 5, 1987

CC: L.M. Monroe
J.D. Parker
M. Ramos
E.J. Mikowski
A.P. Yalcinkaya
T.L. Goris
M.L. Hightower

Subject: Demolition
Walk Thur
Summary

RECEIVED
AUG 10 1987
H.E.A. DEPT.

Attached is a summary of items pointed out during walk thur of B-21 area and B-24 columns. Please send any comments me.

(1) CONCERN
Check all motor starter and light switches in B-21 for PCB's.

(1) RESPONSE
All motor were checked, 3 were found to contain more than 50 ppm PCB's. Light switches will be checked however very small total volume. All PCB's will be disposed per current procedures.

(2) CONCERN
Dispose of mercury filled instruments before demolition work.

(2) RESPONSE
All mercury filled instruments will be removed and dispose per current procedures before B-21 demolition begins.

(3) CONCERN
Remove fire water lines from B-21 or isolated from B-24 system.

(3) RESPONSE
Fire water lines will be isolated from B-24 system and removed during demolition. B-24 Acids project will fund above action.

UCTC 18869

PLAINTIFF'S EXHIBIT
UC-4749

Published by AsbestosClaims.Law
asbestosclaims.law/library/19272/1

(4) CONCERN
Isolate process any process sewers from plant system.

(4) RESPONSE
All process sewers will be plugged and back filled.

(5) CONCERN
Dispose of any asbestos per plant procedures.

(5) RESPONSE
B-21 and B-24 have been checked for asbestos. No asbestos has been found. B-24 old anhydride condenser may be contain possible asbestos insulation. Condenser in process of being checked.

(6) CONCERN
Remove all drums and other materials inside B-21 before demolition.

(6) RESPONSE
All drums and other materials will be removed before demolition begins.

(7) CONCERN
Detail plan for welding permits in B-21 area.

(7) RESPONSE
Cutting torches will be allowed in B-21 area. Plant management approval is required, all procedures will be followed relating to welding/cutting torches.

(8) CONCERN
Schedule kick off meeting with EP dept. before demolition and columns tear downs begin. Items such as Gulf Coast Landfill procedures and manifested waste/no-valve materials procedures will be discussed.

(8) RESPONSE
A meeting will be scheduled before work begins with EP dept. and representative from Gulf Coast Landfill if needed.

Thanks,
Luis
J.L. Pedraza

UCTC 18870

Published by AsbestosClaims.Law
asbestosclaims.law/library/19272/3