UNION CARBIDE CORPORATION
TARRYTOWN TECHNICAL CENTER
SAW MILL RIVER RD., RTE. 100C
TARRYTOWN, N. Y. 10591

RECEIVED
MAR 10 1987
BLDG & SITE OPERATIONS

WPF 3-27-21

BUILDING SERVICE WORK ORDER

WORK ORDER NO. 383971

TO: Building Services / ALLIED
NAME OF DEPT. OR SERVICE SHOP

CHARGE TO — ACCOUNT UNIT: 000 (DIV) | 824 (LOCATION) | 0225120 (DEPT. OR PROJECT NUMBER)

DESCRIPTION OF WORK TO BE PERFORMED (PLEASE LIST REQUIREMENTS IN DETAIL):

There are approx. 38-45 points in Linde Labs 2 & 4 L where deteriorating pipe insulation and joint sections (containing asbestos) present a potential hazard to the occupants of these labs.

Recently insulation samples and pipe joints were tested for asbestos content by F.D. Lutz of U.C.C. Pipe Joints were found to contain 10% asbestos and pipe insulation containing 65% asbestos.

According to W.P. Fenike encapsulation of these areas would prevent further deterioration and reduce potential exposure to workers in these areas

It is our request for building services to encapsulate all sections of exposed insulation suspected of containing asbestos.

mk 3/16 - 8 Hr 3/17 - 5 Hr
3/18 - 4 Hr 3/19 8 Hr 3/20 4 Hr
JC 4 Hr - 3/23 REQUES

SAFETY WORK ORDER
PRIORITY
A TODAY ☐
B 1 WEEK ☐
C 1 MONTH ☒

SIGNATURE: W. Smith / J. Vassilakos — 3-6-87 — 2023

DATE WANTED: 4/3/87

DATE PROMISED: ASAP

LOCATION WHERE WORK IS TO BE PERFORMED
BUILDING: LINDE — ROOM NO.: 2-4L — PHONE NO.:

FOR SHOP SUPERVISOR'S USE

DEPARTMENT: ALLIED
DATE COMPLETED: 3/23/87
WORK DONE BY: mk JC
TOTAL HOURS WORKED: 36
MATERIAL COST:
SUPERVISOR'S APPROVAL:

PLAINTIFF'S EXHIBIT
UC-3494

FOR REALTY DIVISION ACCOUNTING DEPT. USE

COST TO DEPARTMENT REQUESTING SERVICE

RECEIVED
MAR 19 1987
ALLIED MAINTENANCE MATERIALS
J. CULLEN
TOTAL AMOUNT CHARGED

BUILDING SERVICE COST

Basic Hourly Rate ____ Hrs. @ ____ = ____
Direct Labor Overhead @ ____ = ____
General Overhead ____ Hrs. @ ____ = ____
COST OF LABOR (Incl. Overhead) ____
COST OF MATERIALS ____
TOTAL BUILDING SERVICE COST ____

ORIGINAL

AU4347

UCC 009020

C. Smith

Union Carbide trial exhibit UC-3494: Building Service Work Order for Encapsulating Asbestos-Containing Pipe Insul... Published by AsbestosClaims.Law
ACL Doc 18243 · Page 1 of 1 asbestosclaims.law/library/18243/1